

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: February 17, 2018 to February 24, 2018

Sitework:

- Continued Turf Reinforcement Mat (TRM) for riverbank stabilization
- Completed riprap in section 3
- Started Turf Reinforcement Mat (TRM) for riverbank stabilization
- Placed forms and rebar for concessions building foundation walls
- Continued ballfiled fencing posts
- Mobilized crushing machine and started crushing concrete



Other:

- Snow delays this week

Upcoming work:

- Start riprap topsoil
- Start harvesting willows
- Start underground waterline
- Continue subgrade prep for concrete walkways
- Start form work for concrete operations in ballfields
- Pour foundation walls for building
- Continue fencing operations
- Continue capping operations

