

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: March 3, 2018 to March 9, 2018

Sitework:

- Continued Turf Reinforcement Mat (TRM) for riverbank stabilization
- Set ballfield fencing posts in reinforced concrete
- Continued concrete/asphalt crushing operations
- Continued pouring 12' wide concrete sidewalk
- Started forming NE and SE foundations for amphitheater seating in ballfields
- Finished pouring NE and SE foundations for amphitheater seating in ballfields
- Continued fine-grade and compaction for concrete walkways
- Continued underground electrical work in concessions building
- Started placing topsoil in area 1 and 2
- Installation of underground waterline completed
- Started excavating detention pond by SW ballfield



Other:

- Community and City Council jobsite tours held



Upcoming work:

- Start harvesting willows
- Chlorinate and test water line
- Finish subgrade prep for concrete walkways
- Continue center of ballfield foundations
- Continue fencing operations
- Verify capping areas
- Continue concrete sidewalks
- Continue crushing operations
- Forming ballfield seating foundations for NW and SW ballfields
- Continued placing soils on completed turf mats

