

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: June 23, 2018 to June 29, 2018

Sitework:

- Continued placing irrigation
- Finished placing sod in south 2 fields
- Continued pouring curb and gutter in north parking lot
- Finished placing curb and gutter in south lot/roads
- Continued placing roof trusses on the concession building
- Continued placing ballfield mow strips
- Continued concrete for stadium seating
- Started placing infield mix on south fields
- Finished light pole bases in north parking lot
- Continued fencing operations
- Started working on irrigation pond parking lot
- Restored power to irrigation pump house



Other:

- Continued work on 42nd St tie-in and southwest parking lot
-



Upcoming work:

- Finish shade structure steel
- Finish roof trusses at concession building
- Continue concrete sidewalks and curb/gutter
- Continue center ballfield concrete
- Continue site irrigation
- Start playground surfacing
- Continue electrical in concession building
- Continue ballfield sod
- Finish Musco light lamps and aiming

