

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: October 6, 2018 to October 12, 2018

Sitework:

- Continued working on punch list items
- Finished pulling wire in the ballfield plaza, concession building
- Completed electrical panels
- Finished drywall and painting
- Finished installing infield base plugs and home plates
- Started placing batting cage turf
- Finished seeding the south entrance
- Finished painting and floor sealer
- Continued placing site amenities
- Finished painting exterior trim on concession building
- Test and troubleshoot MEP items
- Continued placing concrete drain pans in the detention ponds
- Started striping in the plaza
- Moved in and started staging concession equipment
- Continued to grade laydown area field and started placing soil amendment
- Started placing privacy fence on north west corner of laydown yard



Other:

- Completed final MEP and building inspections
- Contractual completion day count, CO# 07 – 19 calendar days remaining
- Base contract day count to Oct. 15th – 3 calendar days

Upcoming work:

- Finish grading infield mix
- Complete punchlist items
- Finish equipment installation
- Finish installing site amenities
- Final clean
- Complete grading around drain pans
- Continue working on laydown yard improvements

