

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: September 30, 2017 to October 06, 2017

Sitework:

- Continued trash excavation and hauled material to landfill. MMP and CABI on site inspecting material. No asbestos found this week
- Continued to back haul fill material from landfill and placed in south ballfields.
- Finished cut to fill near solar panels
- Cleaned up additional stockpiles and placed embankment in ballfields
- Started to rough grade first detention pond area near solar panels
- Started receiving RCP for detention ponds.



Demolition:

- Finished concrete sidewalk removals around existing fields and parking lots.
- Finished asphalt lots on south end

Other:

- Cascade MMP on site this week
- Pinyon CABI on site 10/3
- FEMA site visit on 10/6



Upcoming work:

- Continue landfill excavation and haul operations
- Continue ball field embankment
- Riprap and riverbank operations
- Continue concrete and asphalt demo

