

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: September 07, 2017 to October 13, 2017

Sitework:

- Continued trash excavation and hauled material to landfill. MMP and CABI on site inspecting material. No asbestos found this week
- Continued to back haul fill material from landfill and placed in ballfields.
- Cleaned up additional stockpiles of vegetation
- Finished rough grade of river inlet area near solar panels
- Started fill operations on south parking lot and walking trail.
- Started and completed overburden excavation on the remaining trash site.
- Constructed haul road access for next trash excavation area



Demolition:

- Started to demo out existing concrete riverbank riprap and haul to crushing site.



Other:

- No work on Monday 10/9 Due to weather
- No trash haul on 10/9 & 10/10 due to site conditions
- Cascade MMP on site this week
- Pinyon CABI on site 10/12



Upcoming work:

- Continue landfill excavation and haul operations
- Continue ball field embankment
- Continue Riprap and riverbank operations
- Continue concrete demo

