

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: October 14, 2017 to October 20, 2017

Sitework:

- Continued trash excavation and hauled material to landfill. MMP and CABI on site inspecting material.
- Continued to back haul fill material from landfill and placed in ballfields.
- Continued to haul out stockpiles of vegetation
- Started and completed over excavation for capping material in the first detention pond.
- Continued fill operations on south parking lot and walking trail.
- Started rough grading north parking lot.



Demolition:

- Continued to demo out existing concrete riverbank riprap and haul to crushing site.
- Started demo on the existing concrete walls.



Other:

- Cascade MMP on site this week
- Pinyon CABI on site 10/17
- 9 samples taken this week with one sample containing small amount of nonfriable asbestos. Plaster type material was properly bagged and disposed of by Cascade



Upcoming work:

- Continue landfill excavation and haul operations
- Continue ball field embankment
- Continue Riprap and riverbank operations
- Continue concrete demo

