

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: October 28, 2017 to November 3, 2017

Sitework:

- No trash excavation this week to prepare for next areas and install onsite portable scale.
- Finished placing 2 storm culverts for pond overflow and river discharge.
- Continued fill operations on south parking lot.
- Started placing rip rap in first detention pond/river infiltration area.



Other:

- Cascade MMP on site this week for abatement.
- Pinyon CABI on site 11/2
- RACS area 1 abated and cleared on 11/2.
- RACS area 2 abatement started. Work area contained and covered.



Upcoming work:

- Continue ball field embankment
- Continue Riprap and riverbank operations
- Start south side river walk concrete demo
- Continue trash haul
- Finish RACS area 2
- Start cut to fill in detention pond 3
- Finish trash excavation area 1

