

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: November 4, 2017 to November 10, 2017

Sitework:

- Continued to haul trash this week but had weather delays. Finished trash excavation in area 1.
- Started placing 42" RCP storm culvert H1.
- Staked out north parking lot for concrete curb lines.
- Finished placing rip rap between stations 13+00 to 16+00.
- Started placing rip rap near station 17+00
- Started trash excavation in area 3
- Started placing fill material in trash excavation area 1



Other:

- Cascade MMP on site this week for abatement.
- Pinyon CABI on site 11/7
- Additional friable material found and RACS area 3 set up and contained.
- Pre-Con meeting held for abatement of RACS areas 2 & 3.
- Certification survey for bottom of capping section completed in area 1



Upcoming work:

- Continue ball field embankment
- Continue Riprap and riverbank operations
- Continue trash haul in area 3
- Abate RACS areas 2 & 3
- Continue fill operations in area 1

