

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** November 18, 2017 to November 24, 2017

### Sitework:

- Continued to haul trash out of area 2
- Finished placing RCP storm culvert D
- Continued placing fill material in trash excavation area 1
- Continued electrical conduit direct burial from concessions building to center of ballfields pull box



### Other:

- Cascade MMP on site this week for abatement.
- Completed abatement of RACS areas 3 & 4.
- Pinyon CABI on site 11/21 for abatement



**Upcoming work:**

- Continue center ball field embankment
- Continue Riprap and riverbank operations
- Continue trash haul in areas 2 & 3
- Finish fill operations in area 1
- Continue placing storm culverts and grading detention areas
- Remove existing parking lot and basketball courts and start working on north storm culvert

