

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: December 9, 2017 to December 15, 2017

Sitework:

- Continued cut/fill operations on detention pond on the south side of ballfield 3
- Continued embankment for new pickle ball/basketball courts and playground area
- Continued embankment on ballfields focusing on fields 3 & 4 (south fields). Started additional lifts on ballfields 1 & 2
- Continued excavation of trash area 3
- Hauled in material for riprap in area 2 and staged materials. Finished riprap from STA 19+00 to 22+00



Other:

- Cascade CABI & HSO on site this week for abatement.
- RACS area 6 abated and cleared by CABI
- Pinyon CABI on site 12/12
- More friable ACM found and RACS area 7 set up and contained.



Upcoming work:

- Continue center ball field embankment
- Continue Riprap and riverbank operations in area 2
- Continue trash haul in area 3
- Continue working on detention ponds
- Complete abatement of RACS area 7
- Continue embankment for concessions building and ball courts
- Prepare site for holiday break. No work scheduled – 12/22 to 1/1

