

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: December 16, 2017 to December 22, 2017

Sitework:

- Continued cut/fill operations on detention pond on the south side of ballfield 3
- Continued embankment on ballfields.
- Completed rough grade of ballfield 4
- Continued excavation of trash area 3



Other:

- Cascade CABI & HSO on site this week for abatement.
- RACS area 7 abated and cleared by CABI
- Pinyon CABI on site 12/19



Upcoming work:

- Continue ball field embankment
- Continue Riprap and riverbank operations in area 2
- Finish trash haul in area 3
- Continue working on detention ponds
- No work scheduled – 12/22 to 1/1

