

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: December 2, 2017 to December 8, 2017

Sitework:

- Finished trash excavation of area 2
- Continued cut/fill operations on detention pond on the south side of ballfield 3
- Continued embankment for new pickle ball/basketball courts
- Continued embankment on ballfields focusing on fields 3 & 4 (south fields)
- Completed 36" RCP storm culvert run H2
- Continued excavation of trash area 3
- Hauled in material for riprap in area 2 and staged materials



Other:

- Cascade CABI & HSO on site this week for abatement.
- Pinyon CABI on site 12/5
- More friable ACM found and RACS area 5 set up and contained.
- RACS area 5 abated and cleared by CABI

Upcoming work:

- Continue center ball field embankment
- Continue Riprap and riverbank operations in area 2
- Continue trash haul in area 3
- Continue working on detention ponds
- Complete abatement of RACS area 6
- Continue embankment for concessions building and ball courts

