

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: January 27, 2017 to February 2, 2018

Sitework:

- Continued embankment on ballfields completing rough grade on ballfield 3
- Continued working on rough grade for north parking lot
- Continued riprap in area 3
- Completed 24" RCP storm culverts B & C
- Completed structure excavation for ballfield stadium seating concrete footers



Other:

- No work on 2/1 due to snow storm event



Upcoming work:

- Finish ball field embankment
- Start underground waterline
- Finish Riprap and riverbank operations in area 3
- Continue subgrade prep for concrete walkways
- Start concessions building structural excavation

