

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: March 17, 2018 to March 23, 2018

Sitework:

- Completed Turf Reinforcement Mat (TRM) for riverbank stabilization
- Continued pouring concrete sidewalk
- Completed ballfield seating concrete footers
- Continued fine-grade and compaction for concrete walkways
- Continued underground electrical work in concessions building and pedestrian lights in ballfields and south parking lot
- Finished placing topsoil in area 1 and continued placing in areas 2 and 3.
- Excavated and set water meter vault.



Other:

- New waterline passed bacteria test



Upcoming work:

- Start harvesting willows
- Finish subgrade prep for concrete walkways
- Continue fencing operations
- Verify capping areas
- Continue concrete sidewalks
- Forming ballfield seating foundation walls
- Continued placing topsoil in areas 2 and 3
- Install stormwater culverts for north parking lots
- Start sanitary sewer
- Start site irrigation

