

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** April 7, 2018 to April 13, 2018

### Sitework:

- Placed concrete for retaining wall foundation at climbing wall
- Finished ballfield seating concrete foundation walls
- Placed road base on north drive and south parking lot
- Continued fine grading on riverbank areas
- Staged compost material on riverbank areas
- Finished underground plumbing rough in for concession building
- Continued storm culverts in north parking lot
- Started formwork for concrete walkway near HWY 85



**Other:**

- **Underground plumbing inspection/test passed at concession building**



**Upcoming work:**

- **Continue fencing operations**
- **Finish concession building foundation backfill**
- **Start climbing wall foundation backfill**
- **Continue north parking lot grading/Riverside PKWY tie-in**
- **Continue concrete sidewalks**
- **Start backfill operations in center ballfields**
- **Start soil amendment at riverbank**
- **Finish stormwater culverts for north parking lot**
- **Start sanitary sewer**
- **Start site irrigation**

