

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: May 12, 2018 to May 18, 2018

Sitework:

- Finished installing playground equipment
- Finished pouring concrete slabs for pickleball and basketball courts
- Placed fence and goal posts in ball courts
- Continued ballfield seating foundation backfill
- Continued Riverbank seeding
- Continued work on CMU walls in concession building
- Continued placing sidewalk in the north lot
- Continued pouring caissons for dugout structures
- Continued placing mainline irrigation
- Started pulling ballfield irrigation lines
- Set roof on pump house
- Continued sanitary sewer
- Started placing concrete mow strip in ballfields
- Started curb and gutter on main road
- Started placing topsoil in detention ponds
- Started grading north detention pond



Other:

- Misc. building inspections



Upcoming work:

- Continue fencing operations
- Continue concession block work
- Continue concrete sidewalks and curb/gutter
- Continue center ballfields concrete prep
- Continue soil amendment and seeding
- Continue foundations for shade structures
- Finish sanitary sewer
- Continue site irrigation

