

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: May 27, 2018 to June 1, 2018

Sitework:

- Finished placing outfield fence posts
- Finished soil amendment in northeast detention pond
- Continued work on CMU walls in concession building
- Started placing structural steel for shade structures
- Continued placing mainline irrigation
- Continued pulling ballfield irrigation lines
- Finished sanitary sewer manholes
- Continued plumbing and electrical rough in at the concession building
- Started working on climbing wall trim out
- Continued to work on north parking lot road base and island curb prep
- Started placing compost in remaining ballfields and southwest detention pond
- Continued to prep subgrade for remaining sidewalks
- Finished storm culvert rip rap aprons



Other:

- Plumbing inspections passed in concession building
- Project tour scheduled for June 4th

**Upcoming work:**

- Continue shade structures
- Finish concession block work
- Continue concrete sidewalks and curb/gutter
- Continue center ballfield concrete prep
- Continue soil amendment and seeding
- Continue site irrigation
- Continue climbing wall build
- Finish rough plumbing and electrical in concession building
- Continue 42nd St. entrance prep

