

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** June 9, 2018 to June 15, 2018

### Sitework:

- Continued soil amendment in ballfields
- Finished work on CMU walls in concession building
- Finished placing structural steel for shade structures in ballfield plaza
- Continued placing irrigation
- Finished plumbing rough in and continued electrical rough in at the concession building
- Finished the climbing wall
- Continued pouring sidewalks around north parking lot
- Started placing curb and gutter in south lot and westbound park exit
- Started placing roof trusses on the concession building
- Continued seeding detention ponds
- Continued placing ballfield mow strips
- Started concrete formwork for stadium seating
- Poured light pole bases in north parking lot



**Other:**

- None



**Upcoming work:**

- Continue shade structures
- Continue roof trusses at concession building
- Continue concrete sidewalks and curb/gutter
- Continue center ballfield concrete prep
- Continue soil amendment and seeding
- Continue site irrigation
- Start playground surfacing
- Continue electrical in concession building
- Close park at 42<sup>nd</sup> St. and continue entrance work

