

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: June 16, 2018 to June 22, 2018

Sitework:

- Continued soil amendment in ballfields
- Continued placing irrigation
- Finished plumbing rough in and continued electrical rough in at the concession building
- Continued pouring sidewalks around north parking lot
- Continued placing curb and gutter in south lot
- Continued placing roof trusses on the concession building
- Continued placing ballfield mow strips
- Poured concrete for stadium seating
- Continued light pole bases in north parking lot
- Continued fencing operations



Other:

- Southwest irrigation pond and entrance closed until park completion
- Started work on 42nd St tie-in



Upcoming work:

- Continue shade structures
- Finish roof trusses at concession building
- Continue concrete sidewalks and curb/gutter
- Continue center ballfield concrete
- Continue soil amendment and seeding
- Continue site irrigation
- Start playground surfacing
- Continue electrical in concession building
- Start ballfield sod
- Irrigation pump startup

