

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: July 7, 2018 to July 13, 2018

Sitework:

- Continued placing irrigation
- Continued placing sod in north fields
- Continued pouring curb and gutter in north parking lot
- Started working on fascia and roof façade
- Finished placing base course and prepped south lot/drive for asphalt
- Finished concrete for stadium seating
- Continued placing infield mix on north fields
- Started placing roof material on shade structures
- Started finishes for sport courts
- Removed and replaced some curb and gutter on existing eastbound entrance



Other:

- Proof roll w/ COE for asphalt pavement next week



Upcoming work:

- Continue shade structure roofing
- Start roof panels on concession building
- Continue concrete sidewalks and finish curb/gutter
- Continue center ballfield concrete
- Continue site irrigation
- Start playground surfacing
- Continue electrical, plumbing, and mechanical work in concession building
- Finish ballfield sod
- Start asphalt pavement operations
- COE park tours

