

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: July 14, 2018 to July 21, 2018

Sitework:

- Continued irrigating outfield turf
- Finished placing sod in northeast field.
- Finished pouring curb and gutter in north parking lot and concession drive
- Continued working on fascia and roof façade
- Finished metal roof panels on concession building
- Started asphalt paving on the south lot and entrance
- Started concrete in ballfield plaza
- Continued prepping roof panels for shade structures
- Finished sport courts



Other:

- COE park tours conducted on Monday and Tuesday



Upcoming work:

- Continue shade structure roofing
- Install concession building doors/hardware
- Continue ballfield plaza concrete
- Place outfield turf in final field
- Start playground surfacing
- Continue electrical, plumbing, and mechanical work in concession building
- Continue asphalt pavement operations

