

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: July 21, 2018 to July 27, 2018

Sitework:

- Continued outfield turf maintenance on south fields
- Placed turf on remaining northwest field
- Finished pouring curb and gutter in north parking lot and concession drive
- Continued working on fascia and roof façade
- Continued asphalt paving finishing bottom mat on all surfaces. Started top mat on south lot/drive
- Continued concrete in ballfield plaza
- Continued prepping roof panels for shade structures
- Started installing doors at concession building
- Finished installing HVAC in concession building
- Started working on playground surface



Other:

- None



Upcoming work:

- Continue shade structure roofing
- Finish concession building doors/hardware
- Continue ballfield plaza concrete
- Continue playground surfacing
- Continue electrical, plumbing, and mechanical work in concession building
- Continue asphalt pavement operations

