

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** July 28, 2018 to August 3, 2018

### Sitework:

- Continued outfield turf maintenance on north fields
- Continued concrete in ballfield plaza
- Started placing roof panels on shade structures
- Finished installing doors at concession building
- Continued working on playground surface
- Started plumbing rough-in
- Continued electrical rough-in and started pulling wire.
- Set light poles in north parking lot and concession drive.
- Continued planting trees in north east section
- Placed plaza concrete near playground
- Finished sanitary sewer tie-in to building
- Started prepping concrete around concession building
- Continued working on rock mulch areas



**Other:**

- Finalized field design for concrete near dugouts



**Upcoming work:**

- Continue shade structure roofing
- Finish ballfield plaza concrete
- Finish playground surfacing
- Continue electrical, plumbing, and mechanical work in concession building
- Finish asphalt pavement operations
- Start landscape areas
- Continue site irrigation
- Sod playground areas

