

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** August 4, 2018 to August 10, 2018

### Sitework:

- Continued concrete in ballfield plaza
- Continued placing roof panels on shade structures
- Continued working on playground surface
- Continued plumbing rough-in
- Continued electrical rough-in and started pulling wire.
- Set light pedestrian light poles
- Continued planting trees
- Poured concrete around concession building
- Continued working on rock mulch areas and installed drip lines



**Other:**

- none



**Upcoming work:**

- Continue shade structure roofing
- Finish ballfield plaza concrete
- Start PIP playground surfacing
- Continue electrical, plumbing, and mechanical work in concession building
- Finish asphalt pavement operations
- Start landscape areas
- Continue site irrigation
- Sod playground areas

