

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** August 11, 2018 to August 17, 2018

### Sitework:

- Finished concrete in ballfield plaza
- Continued placing roof panels on shade structures
- Started working on playground PIP surface
- Continued electrical rough-in and pulling wire.
- Finished pedestrian light poles
- Continued planting trees
- Continued working on rock mulch areas and drip lines
- Finished asphalt paving top mat
- Continued to work on outfield sod maintenance
- Finished rough framing in concession building
- Finished electrical rough walls
- Finished MEP room wall insulation



**Other:**

- none



**Upcoming work:**

- Finish shade structure roofing
- Finish ballfield plaza concrete patching
- Finish PIP playground surfacing
- Continue electrical, plumbing, and mechanical work in concession building
- Continue landscape areas
- Continue site irrigation
- Sod playground areas
- Continue grading ballfield infield mix

