

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: September 15, 2018 to September 21, 2018

Sitework:

- Started working on punchlist items
- Started placing sod for playground area
- Continued to prep and place concrete expansion joint caulking
- Finished electrical overhead and continued pulling wire in the ballfield plaza, concession building
- Pulled secondary feeders to building
- Completed north lot drainage
- Finished placing geofabric, rock mulch, and shrubs
- Continued to work on outfield sod maintenance
- Continued hanging drywall in concession building
- Seeded and hydro mulched native areas – outfield slopes, river walk trail, and riverbank area
- Continued fence work – gates, yellow outfield caps, and foul poles
- Finished river walk shade structures
- Continued working on the infield mix cleanup
- Finished striping in the south lot
- Started working on concrete punchlist items
- Finished concrete on west irrigation pond trail



- Continued painting, floor sealer, and wood treatment in the concession building
- Set cabinets in the concession room
- Continued working on building soffit
- Continued working on door hardware in the concession building
- Placed plumbing fixtures
- Started placing concession building accessories
- Started placing site amenities



Other:

- Contractual completion day count – 10 calendar days remaining

Upcoming work:

- Finish electrical and plumbing work in concession building
- Finish hard lid ceilings
- Finish masonry work
- Sod playground areas
- Complete seeding and hydro mulch operations
- Continue grading infield mix
- Continue curb and gutter repairs
- Continue working on punchlist items
- Finish sod in ballfields
- Complete concession building
- Complete punchlist items

