

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: September 1, 2018 to September 7, 2018

Sitework:

- Set batting cage poles
- Started to prep and placed caulking on the ballfield plaza expansion joints
- Continued electrical overhead and pulling wire in the ballfield plaza
- Continued placing geofabric and rock mulch in the north lot and concession area
- Continued to work on outfield sod maintenance
- Continued hanging drywall in concession building
- Continued to place compost on playground and concession building areas
- Seeded and hydro mulched native areas in north parking lot and along concession building drive
- Continued welding work on the ballfield backstops and started placing fabric
- Finished roofing on shade structures in plaza



Other:

- Contractual completion day count – 24 calendar days remaining



Upcoming work:

- Start shade structures on walking trails
- Continue electrical and plumbing work in concession building
- Continue hard lid ceilings
- Finish masonry work
- Continue rock mulch in landscape areas
- Finish site irrigation
- Sod playground areas
- Continue seeding and hydro mulch operations
- Continue grading infield mix
- Start curb and gutter repairs
- Striping repair work

