

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: October 13, 2018 to October 19, 2018

Sitework:

- Continued working on punch list items
- Achieved Substantial Completion on the project
- Completed batting cage turf
- Finished placing site amenities
- Finished placing concrete drain pans in the detention ponds
- Completed safety striping in the plaza
- Installed all infield base plugs
- Moved in and started setting up concession equipment
- Installed built-in shelving in storage room
- Finished all joint caulking
- Continued to grade laydown area and started working on the field irrigation
- Finished placing privacy fence on north west corner of laydown yard



Other:

- Completed final building, fire, and health inspections
- Contractual completion day count, CO# 07 – 12 calendar days remaining

Upcoming work:

- Finish grading infield mix
- Complete punchlist items
- Finish temporary erosion control BMPs
- Install irrigation clock radio antenna
- Complete COE move in and set up
- Final clean
- Complete grading around drain pans
- Complete work on laydown yard improvements
- Grand Opening!

