

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: October 21, 2017 to October 27, 2017

Sitework:

- Continued trash excavation and hauled material to landfill. MMP and CABI on site inspecting material.
- Continued to back haul fill material from landfill and placed in ballfields.
- Started placing 36" storm culverts
- Continued fill operations on south parking lot.
- Continued grading north parking lot.



Other:

- Cascade MMP on site this week
- Pinyon CABI on site 10/24
- Friable asbestos sample found on 10/24. Notification sent out 10/25. Area properly contained and abatement contractor consulted.



Upcoming work:

- Continue ball field embankment
- Continue Riprap and riverbank operations
- Start south side river walk concrete demo

