

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: November 25, 2017 to December 1, 2017

Sitework:

- Continued to haul trash out of area 2
- Finished embankment in trash excavation area 1
- Finished electrical conduit direct burial from concessions building to center of ballfields pull box
- Started cut/fill operations on detention pond on the south side of ballfield 3
- Started embankment/compaction on subgrade for south side Riverwalk
- Started embankment for new pickle ball/basketball courts
- Continued embankment on ballfields



Other:

- Cascade MMP on site this week for abatement.
- Pinyon CABI on site 11/28
- More friable ACM found and RACS area 5 set up and contained.

Upcoming work:

- Continue center ball field embankment
- Continue Riprap and riverbank operations
- Finish trash haul in area 2
- Continue trash haul in area 3
- Continue working on detention ponds
- Complete abatement of RACS area 5
- Continue embankment for concessions building and ball courts

