

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** February 3, 2018 to February 9, 2018

### Sitework:

- Completed ballfield embankment and worked on rough grade contours
- Continued working on rough grade for north parking lot, import material
- Completed riprap in section 3
- Completed structure excavation for concessions building



### Other:

- DHSEM monitoring visit and jobsite tour



**Upcoming work:**

- Complete riprap fine grade
- Start underground waterline
- Continue subgrade prep for concrete walkways
- Start form work for concrete operations
- Install new transformer and start on primary power

