

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: February 10, 2018 to February 16, 2018

Sitework:

- Completed ballfield embankment and worked on rough grade contours
- Continued working on rough grade for north parking lot, import material
- Completed riprap in section 3
- Started Turf Reinforcement Mat (TRM) for riverbank stabilization
- Placed forms and rebar and poured concessions building footers.
- Started ballfield fencing operations



Other:

- Xcel Energy out to relocate primary power and set new transformer



Upcoming work:

- Complete riprap fine grade
- Start underground waterline
- Continue subgrade prep for concrete walkways
- Start form work for concrete operations
- Install new transformer and start on primary power
- Continue fencing operations
- Continue capping operations

