

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: March 10, 2018 to March 16, 2018

Sitework:

- Completed Turf Reinforcement Mat (TRM) for riverbank stabilization
- Completed concrete/asphalt crushing operations
- Completed removal of existing road by west and north entrance
- Continued pouring concrete sidewalk
- Completed forming SW foundations for amphitheater seating in ballfields
- Finished pouring NW foundation for amphitheater seating in ballfields
- Continued fine-grade and compaction for concrete walkways
- Continued fine-grade and compaction for SW roadway
- Continued underground electrical work in concessions building and ballfields
- Continued placing topsoil in area 1, 2, 3
- Continued excavating detention pond by SW ballfield
- Connected water line to concession building and charged for decontamination



Other:

- None

Upcoming work:

- Start harvesting willows
- Chlorinate and test water line
- Finish subgrade prep for concrete walkways
- Finish pouring last foundation for amphitheater seating in ballfields
- Continue fencing operations
- Verify capping areas
- Continue concrete sidewalks
- Forming ballfield seating foundations for NW and SW ballfields
- Continued placing soils on completed turf mats
- Install stormwater culverts for north parking lots
- Start sanitary sewer

