

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** March 24, 2018 to March 30, 2018

### Sitework:

- Started excavation for retaining wall at climbing wall
- Continued pouring concrete sidewalk
- Started ballfield seating concrete foundation walls
- Continued fine-grade and compaction for concrete walkways
- Continued underground electrical work for pedestrian lights in ballfields and north parking lot
- Finished placing topsoil in area 2 and continued placing in area 3.
- Started plumbing rough in for concession building
- Backfilled foundations for concession building
- Surveyed for outfield fencing
- Finished willow harvesting



**Other:**

- none



**Upcoming work:**

- Continue fencing operations
- Verify capping areas
- Continue concrete sidewalks
- Continue ballfield seating foundation walls
- Finish placing topsoil in areas 2 and 3
- Install stormwater culverts for north parking lots
- Start sanitary sewer
- Start site irrigation

