

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: March 31, 2018 to April 6, 2018

Sitework:

- Continued excavation for retaining wall at climbing wall
- Continued pouring concrete sidewalk
- Continued ballfield seating concrete foundation walls
- Continued fine-grade and compaction for concrete walkways
- Continued underground electrical work for pedestrian lights in ballfields and north parking lot
- Finished placing topsoil on riverbank areas
- Continued plumbing rough in for concession building
- Started storm culverts in north parking lot



Other:

- **Hydrostatic test on waterline - passed**



Upcoming work:

- **Continue fencing operations**
- **Continue plumbing underground in building**
- **Remove last shade structure**
- **Start climbing wall foundation concrete**
- **Continue north parking lot grading/Riverside PKWY tie-in**
- **Continue concrete sidewalks**
- **Continue ballfield seating foundation walls**
- **Start seeding riverbank**
- **Continue stormwater culverts for north parking lot**
- **Start sanitary sewer**
- **Start site irrigation**

