

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** April 14, 2018 to April 20, 2018

### Sitework:

- Started setting forms for climbing wall
- Started ballfield seating foundation backfill
- Started planting trees on riverbank
- Continued rough grading for detention bond on southwest ballfield
- Continued placing and tilling compost material on riverbank areas
- Finished underground plumbing rough in for concession building
- Finished storm culverts in north parking lot



**Other:**

- **Underground plumbing inspection/test passed at concession building**



**Upcoming work:**

- **Continue fencing operations**
- **Finish concession building foundation backfill**
- **Pour climbing wall**
- **Continue north parking lot grading**
- **Continue concrete sidewalks**
- **Start center ballfields concrete prep**
- **Continue soil amendment at riverbank**
- **Start foundations for shade structures**
- **Start sanitary sewer**
- **Start site irrigation**

