

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: April 21, 2018 to April 27, 2018

Sitework:

- Finished pouring climbing wall and started backfilling foundation
- Continued ballfield seating foundation backfill
- Continued planting trees on riverbank
- Continued grading detention ponds on south side of ballfields and started placing topsoil
- Continued placing and tilling compost material on riverbank areas
- Backfilled building for final grade beams and concrete slab
- Continued pouring river walks and ballfield entrance sidewalks
- Started stripping material in northeast detention pond
- Continued drilling and setting outfield fence posts
- Started prepping for pedestrian light pole foundations



Other:

- City of Evans staff tours



Upcoming work:

- Continue fencing operations
- Finish concession building foundations
- Continue subgrade for playground area
- Finish pouring concrete river walks
- Continue concrete sidewalks and start curb and gutter
- Continue center ballfields concrete prep
- Continue soil amendment at riverbank
- Continue foundations for shade structures
- Start sanitary sewer
- Start site irrigation

