

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** April 28, 2018 to May 4, 2018

### Sitework:

- Finished backfilling climbing wall
- Continued ballfield seating foundation backfill
- Started planting willows on Riverbank
- Continued placing and tilling compost material on riverbank areas
- Poured final foundation in concession building
- Continued pouring river walks and ballfield entrance sidewalks
- Continued prepping for pedestrian light pole foundations
- Continued to work on base course for north parking lot
- Finished grading for playground area
- Started last RCP storm culvert in southwest detention pond
- Finished pouring river path sidewalks



**Other:**

- **Minor weather impacts**



**Upcoming work:**

- **Continue fencing operations**
- **Start concession block work**
- **Start concession concrete slab**
- **Continue concrete sidewalks and start curb and gutter**
- **Continue center ballfields concrete prep**
- **Continue soil amendment at riverbank**
- **Continue foundations for shade structures**
- **Start sanitary sewer**
- **Start site irrigation**

