

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** May 19, 2018 to May 26, 2018

### Sitework:

- Continued placing outfield fence posts
- Started ballfield seating concrete prep
- Placed topsoil in the detention pond near solar panels
- Continued work on CMU walls in concession building
- Continued placing curb and gutter north lot
- Continued pouring caissons for dugout structures
- Continued placing mainline irrigation
- Continued pulling ballfield irrigation lines
- Finished sanitary sewer mainline
- Continued placing concrete mow strip in ballfields
- Continued plumbing and electrical rough in at the concession building



**Other:**

- Fenced off playground area for holiday break
- OAC Irrigation meeting held



**Upcoming work:**

- Continue fencing operations
- Continue concession block work
- Continue concrete sidewalks and curb/gutter
- Continue center ballfield concrete prep
- Continue soil amendment and seeding
- Continue foundations for shade structures
- Continue site irrigation

