

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: August 18, 2018 to August 24, 2018

Sitework:

- Continued placing roof panels on shade structures
- Continued working on playground PIP surface
- Continued electrical rough-in and pulling wire.
- Continued planting trees
- Continued working on rock mulch areas and drip lines
- Continued to work on outfield sod maintenance
- Started hanging drywall in concession building
- Started striping asphalt lots
- Started building soffit and roof drains
- Started working on river trail shade structures
- Continued patching concrete in ballfield plaza



Other:

- Started working on remaining work items and 6-week completion schedule



Upcoming work:

- Finish shade structure roofing
- Finish ballfield plaza concrete patching
- Finish PIP playground surfacing
- Continue electrical, plumbing, and mechanical work in concession building
- Continue landscape areas
- Continue site irrigation
- Sod playground areas
- Continue grading ballfield infield mix

