

## Project Weekly Report

**PROJECT:** Riverside Park Flood Restoration Project

**FROM:** George Latour, Ditesco  
Justin Schaller, Ditesco

**DATE:** August 25, 2018 to August 31, 2018

### Sitework:

- Finished placing roof panels on shade structures in ballfield plaza
- Finished playground PIP surface
- Continued electrical rough-in and pulling wire.
- Continued working on rock mulch areas and drip lines
- Continued to work on outfield sod maintenance
- Continued hanging drywall in concession building
- Finished patching concrete in ballfield plaza
- Continued to place compost on playground and concession building areas
- Seeded northeast detention pond and started hydromulching
- Started welding work on the ballfield backstops



**Other:**

- Contractual completion day count – 31 calendar days remaining
- Greeley Tribune tour held on 8/31
- South lot/entrance curb & gutter puchlist and repair items identified



**Upcoming work:**

- Start shade structures on walking trails
- Continue electrical and plumbing work in concession building
- Continue rock mulch in landscape areas
- Finish site irrigation
- Sod playground areas
- Continue seeding and hydromulch operations
- Continue grading infield mix
- Start curb and gutter repairs
- Finish striping and start striping repair work

