

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: September 8, 2018 to September 14, 2018

Sitework:

- Placed batting cage concrete
- Continued to prep for expansion joint caulking
- Continued electrical overhead and pulling wire in the ballfield plaza
- Continued placing geofabric, rock mulch, and planting shrubs
- Continued to work on outfield sod maintenance
- Continued hanging drywall in concession building
- Continued to place compost on the south areas and river walk trail
- Seeded and hydro mulched native areas – south detention ponds, south parking lot, outfield slopes, river walk trail, and south riverbank area
- Finished fence work on the ballfield backstops
- Started placing river walk shade structures
- Continued working on park signage
- Started working on the infield mix cleanup
- Removed striping in the south lot and completed asphalt sealer
- Started working on curb and gutter repair on the south lots



- Finished removals and started concrete prep on west irrigation pond trail
- Started painting and floor sealer in concession building
- Continued working on building soffit
- Continued working on door hardware in the concession building



Other:

- Contractual completion day count – 17 calendar days remaining

Upcoming work:

- Complete shade structures on walking trails
- Finish electrical and plumbing work in concession building
- Finish hard lid ceilings
- Finish masonry work
- Finish rock mulch in landscape areas
- Finish site irrigation
- Sod playground areas
- Complete seeding and hydro mulch operations
- Continue grading infield mix
- Continue curb and gutter repairs
- Finish striping repair work
- Start working on punchlist items

