

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: December 23, 2017 to January 5, 2018

Sitework:

- No work over holiday week (12/22 thru 1/1)
- Continued embankment on ballfields.
- Finished excavation of trash area 3 completing landfill removal
- Started concrete removals on south west end of project
- Started subgrade prep for trails west of area 1
- Finished concrete and asphalt removals near onsite scale



Other:

- Cascade CABI on site for remaining trash haul
- Pinyon CABI on site ½
- De-mobilized on site scale

Upcoming work:

- Continue ball field embankment
- Rough grade embankment near playground/courts area
- Continue Riprap and riverbank operations in areas 2 & 3
- Continue working Riverwalk trails
- Start electrical primary conduit

