

Project Weekly Report

PROJECT: Riverside Park Flood Restoration Project

FROM: George Latour, Ditesco
Justin Schaller, Ditesco

DATE: January 6, 2017 to January 12, 2018

Sitework:

- Continued embankment on ballfields.
- Continued to work on trail subgrade on southwest end of project
- Finished removing concrete and asphalt removals and stockpiled for crushing
- Continued working on embankment for playground area.
- Completed riprap in area 2
- Completed excavation for riprap in area 3
- Completed underground conduit for primary electrical to concessions building
- Installed 24" RCP storm drain pipe and flared end sections under proposed trail on southwest end of project



Upcoming work:

- Continue ball field embankment
- Continue grading for concessions building access road
- Continue Riprap and riverbank operations in area 3
- Continue working Riverwalk trails
- Finish electrical underground conduits, blowout/test runs, and run pull lines

